

Construction Phase Projects**7/31/07**

- A. **Shepton Addition** – Jacobs - Starling - PISD James Watson
Substantial completion - 8/31/07, actual - 4/5/07
Processing close-out documents.
Will make final payment when complete.
Construction budget - \$9,081,846
- B. **Huffman Addition & Renovation** – Jacobs – Beck – PISD Johnny Pechacek
Substantial completion - 7/15/07, actual - 6/14/07
Completing end of punch list work and clean-up at City park area.
Close-out documents in process.
DynaMist to repair site where portables are removed.
Close-out to Board - 8/7/07.
Construction budget - \$8,988,188
- C. **Davis ES Addition & Renovation** – SHW - Beck – PISD James Watson
Substantial completion - 7/31/07
Cafeteria & Gym overhead inspections complete.
Architect scheduled to do punch list this week.
Exterior paint and site clean-up is underway.
DynaMist will do irrigation and landscape.
Close-out to Board in fall.
Construction budget - \$8,617,832
- D. **Schell Elementary**– PBK – Cadence – PISD James Watson
Substantial completion - 7/15/07, actual - 6/13/07
Principal moved-in 6/13/07.
All building systems are operating.
City final inspections complete.
Processing close-out documents.
Close-out to Board - 8/7/07.
Construction budget - \$11,446,210
- E. **Clark Stadium** – VLK – Turner - PISD Johnny Pechacek
Substantial completion - 7/1/07, extended to 8/13/07 for fire protection.
Expecting work generally complete by 8/1/07 for Architect to do punch list this week.
Close-out to Board in fall.
Scoreboard installation and electrical work nearly complete.
Daktronics to do their connections and start-up.
Construction budget - \$3,633,280

Construction Phase Projects – Page 2

- F. **Williams Field House** – VLK – JC Commercial – PISD James Watson
Substantial completion - 7/2/07, actual - 7/2/07
Staff has moved into the building.
Punch list work being completed.
Expect City final inspections this week.
Close-out to Board in September.
Construction budget - \$1,482,295
- G. **PESH** – WRA – Beck – PISD Johnny Pechacek
Substantial completion - 8/18/07
Fine Arts facility work is essentially complete.
Wenger installations scheduled to complete this week.
Band scheduled to occupy new area on 8/6/07.
Close-out to Board in fall.
Well work (DynaMist) is on-going.
Construction budget - \$7,392,326
- H. **Carlisle Addition & Renovation** – Jacobs – Cadence – PISD Johnny Pechacek
Substantial completion - 12/15/07
Chillers to start 7/30/07, then HVAC will start.
Admin, Library, Gym, K-3 classroom wings scheduled to move in week of 8/13/07.
Site paving scheduled for end of this week.
At start of school, one classroom wing (4-5) will be under construction.
On schedule, at this time.
Construction budget - \$8,371,853
- I. **Bowman Addition** – Corgan – Beck – PISD Dusty Nugent
Substantial completion - 7/17/07, actual - 7/17/07
Contractor completing punch list work.
City inspections are complete.
Art Room upgrade added to work is complete.
Close-out to Board in fall.
Construction budget - \$2,964,175
- J. **Jackson Addition** – SHW – Beck – PISD Dusty Nugent
Substantial completion - 7/14/07, actual - 6/29/07
City inspections are complete.
Processing close-out documents.
Close-out to Board in September.
Construction budget - \$1,980,379

Construction Phase Projects – Page 3

- K. **Mathews Addition & Renovation** – Jacobs – Starling – PISD Dusty Nugent
Substantial completion - 3/19/08
Scheduled to occupy new Admin, Library, Cafeteria/Kitchen, and K-1 wing at start of school.
2-3 wing will be under construction.
4-5 wing is existing and will start construction after completion of 2-3 wing.
On schedule.
Construction budget - \$8,509,000
- L. **Kitchen Equipment/HVAC** (Forman, Jackson, Christie, Mendenhall) – WRA – MDI
PISD Dusty Nugent
Substantial completion - 7/31/07
Kitchen equipment installation nearly complete.
Staff training scheduled for 8/15/07.
Forman HVAC working on Test & Balance punch list.
Mendenhall HVAC essentially complete.
Close-out to Board in fall.
Construction budget – \$1,980,000
- M. **Armstrong/Clark Stadium** – WRA – Miller-Sierra – PISD Johnny Pechacek
Substantial completion - 7/31/07
All concrete paving in place.
Scheduled to do striping by mid August.
Close-out to Board in fall.
Construction budget - \$489,000