

[Return to Index](#)

Meadows Elementary School

1600 Rigsbee Drive
Plano, Texas 75074



View of new main entry

8/29/08

Architectural Firm:	SHW Group
PISD – Construction Administrator:	Doug Guynes
Construction Manager @ Risk:	Cadence McShane

Project Objective:

Development of a replacement school with approximately 85,900 SF on the vacant portion of the existing site, with the existing facility remaining in full operation. The existing building is to be removed and site improvements installed during the summer of 2008, so the entire new facility is ready for use by Fall Semester 2008.

Schedule:

Design Initiated:	October 2006
Design Completed:	May 2007
Construction Started:	June 2007
Construction Completed:	August 2008

Status:

Complete.

Construction Contract Budget:

\$14,528,496

Actual Construction Cost:

\$14,239,790



View along main entry corridor

8/29/08