

Plano ISD Facilities & Technology Bond Task Forces have considered major bond initiatives that have resulted in bond elections every four years, since 1996. Plano ISD voters have passed these bond elections with an overwhelming majority in favor of revitalized schools in neighborhoods while implementing and utilizing the latest technology. Schedules for most of these initiatives are contingent upon bond sales. Construction planning is continuing; however, the interest rate and timing of improvements in the market will determine actual bond expenditures. Detailed bond project quarterly reports can be viewed on the district website www.pisd.edu.



The McMillen High School community celebrated the dedication of its new school during a fall, 2011, ceremony attended by faculty, parents and community leaders. The McMillen mascot is pictured on stage with members of the school choir.

PROMISED

Pre-Funded Projects

Schell Elementary School
Employee Child Care Center
Land Acquisitions

Capital Improvements (Instructional)

Sara Isaacs Early Childhood School
Barron Conversion
New Elementary School
Douglas Otto Middle School
McMillen High School

Renovations (Elementary Schools)

Bethany
Brinker
Daffron
Hedgcoxe
Jackson
Memorial
Mendenhall
Mitchell
Rasor
Weatherford

Additions/Modifications

Plano East Senior High School Science/Kitchen & Dining
Vines High School Fine Arts & Science Addition
Plano West Senior High School Kitchen & Dining
Haggard Middle School Fine Arts Addition
Plano Senior High School Fine Arts Addition
Forman Elementary School Addition – Classrooms
Guinn Center Addition – Classrooms/Kitchen/Serving Line

FULFILLED

\$27,850,000

Construction completed summer 2007
Building purchased and opened fall 2008

\$140,855,112

Construction completed fall 2009
Construction completed fall 2009
Planning and construction TBD
Construction completed summer 2010
Construction completed summer 2011

\$121,166,629

Planning to start in fifth phase
Planning to start in fourth phase
Planning to start in fourth phase
Planning to start in fifth phase
Construction completed fall 2011
Construction to complete fall 2012
Construction completed fall 2011
Planning ongoing, construction to complete fall 2013
Planning ongoing, construction to complete fall 2013
Construction to complete fall 2012

\$62,182,369

Construction completed fall 2010
Construction completed fall 2010
Planning ongoing, construction 2012 - 2014
Construction to completed fall 2011
Construction completed fall 2011
Construction completed fall 2010
Construction completed fall 2010

PROMISED

Capital Improvements (Instruction)

Career Education
Physical Education Lockers
Fine Arts Equipment
Science Labs
Library

Department Requests

Safety and Security
Food and Nutritional Services
Transportation

Additional Capital Projects

Bird Education Center Parking Project
Energy Efficient Lighting

Water Conservation Irrigation Upgrades

Athletic Capital Improvements
District-Wide Capital Projects

Systems and Compliance

(Capital Improvements – 47 Sites)

District-Wide Facility Upgrades/Replacements for
Security Systems, Roofs, Flooring, HVAC, Energy
Management, Fire Alarms, Fire Lane Parking

Curriculum and Technology

(Capital Improvements – District-wide)

Replacement Program

Classroom Technology Initiatives
Digital Visual Presenters (K-12)
PC Operating and Productivity Systems Upgrade (K-12)
Digital Cameras (K-12)
Web-Based Enterprise Applications

Curriculum Specific

Art (K-5)
Career and Technology Education (6-12)
Elementary (K-5)
Foreign Language (6-12)
Health and Physical Education (K-12)
Learning Media Services (K-12)
Mathematics (6-12)
Science (6-12)
Special Education (K-12)
Speech (9-12)
Theatre Arts (6-12)

Central/Auxiliary Services Initiatives

Communications
Food and Nutritional Services
Technology – Upgrade Wireless Infrastructure
Transportation

Total Bond Program

FULFILLED

\$10,497,000

In progress
Ongoing
Ongoing
Ongoing
In progress

\$15,343,500

Ongoing
Ongoing
Ongoing

\$9,860,000

Completed
48 sites completed
(as planned)
Ongoing
Ongoing
Ongoing

\$36,154,394

Ongoing

\$66,090,996

Ongoing
Completed
Ongoing
Completed
Ongoing

Completed
In progress
Completed
Completed
Ongoing
In progress
Completed
Ongoing
Completed
In progress

Completed
Completed
Completed
In progress

\$490,000,000



Mendenhall Elementary School was completely rebuilt with funds from the 2008 bond program on the school's original site between 18th and 19th Streets in Historic Downtown Plano.

Participants in the Summer Institute for Gifted and Talented Students (SIGS) program are pictured during a multimedia computer class.

